

**TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED**

**PROJECTS UNDER IMPLEMENTATION**

**132/33 KV Sub-Stations Progress as on 30-6-2004**

SL.NO.	NAME OF THE PROJECT	CONTRACTOR'S NAME	VALUE(Lakhs)	START DATE	COMPLETION DATE	STATUS (Upto 30-6-2004)
1	Construction of 33Kv features at Gachibowli with 1x16 MVA Pr.Tr.capacity	M/s Amruth constructions, Hyderabad.	60.12	29-08-2001	Commissioned on 07-04-2002	-
2	Construction of 132/33Kv SS at Anandapuram with 1x16 MVA Pr.Tr.capacity	M/s Surendra Babu, Visakhapatnam.	67.12	03-11-2001	Commissioned on 12-6-2002	-
3	Construction of 33Kv features at Ghanapur with 1x16 MVA Pr.Tr.capacity	M/s L&T Ltd., Hyderabad	66.83	29-8-2001	Commissioned on 28-06-2002	-
4	Construction of 132/33 KV SS at Ellanthakunta with 2x16 MVA Pr.Tr. Capacity	M/s Sree Geetanjali Constructions, Hyderabad	60.75	02-08-2001	Commissioned on 31-08-2002	-
5	Construction of 132/33Kv SS at Madhapur with 2x16 MVA Pr.Tr.capacity	M/s BSES., Hyderabad.	92.4	29-08-2001	Commissioned on 07-11-2002	-
6	Construction of 132/33Kv SS at Dharmapuri with 2x16 MVA Pr.Tr.capacity	M/s Balaji Constructions. Hyderabad.	51.51	06-05-2000	Commissioned on 29-11-2002	-
7	Construction of 132/33Kv SS at Narsaraopet with 1x16 MVA Pr.Tr.capacity	M/s Heavy Engineering Company, Ongole	97.91	13-11-2001	Commissioned on 02-02-2003	-
8	Construction of 132 kV bays at Vijayawada (2 Nos.) and Kondapally	M/s. Bhavani Electricals, Hyderabad	7.52	Feb, 2003	Commissioned on 16.7.2003.	-
9	Construction of 132/33Kv SS at Komatikuntla with 2x16 MVA Pr.Tr.capacity	M/s RCI Power Ltd, Chennai.	150.65	11-11-1999	Commissioned on 26-7-2003	-
10	Construction of 132/33Kv SS at Kukatpally with 1x16 MVA Pr.Tr.capacity	M/s Amrutha Constructions, Hyderabad.	82.7	01-07-2002	Commissioned on 6.9.2003	-
11	Construction of 132/6.6 kV SS at Bhavanipuram with 2X16 MVA Pr. Tr. Capacity	M/s. Srinivasa Enterprises, Hyderabad	44.95	Feb, 2003	Commissioned on 14.9.2003.	-
12	Construction of 132/33Kv SS at Pudur with 2x16 MVA Pr.Tr.capacity	M/s Laxmi Transmissions., Nizamabad	55.38	02-08-2001	Commissioned on 17.9.2003	-
13	Construction of 132 kV Switching Station at M/s. DGN Private limited, at site 'B' Visakhapatnam	M/s. Surendra Babu, Visakhapatnam	53.8	13-02-03	Commissioned on 19.12.2003	-
14	Construction of 132/33 kV SS at Yellareddy pet with 2X16 MVA PR. Tr. Capacity	M/s. Vijaya Transmission Constructions, Hyderabad	97.1	-	Commissioned on 31-1-2004	-
15	Construction of 33 kV features at Bhongir with 1X31.5 MVA Pr. Tr. Cap.	M/s. Vertex Constructions, Hyderabad	41.7	19-04-03	Commissioned on 21-2-2004	-
16	Construction of 33 kV features at Narketpally with 1X16 MVA Pr. Tr. Capacity	M/s. Vertex Constructions, Hyderabad	41.12	19-04-03	Commissioned on 26-2-2004	-

17	Construction of 132/33 kV SS at Manakonduru with 1X31.5 + 1X16 MVA Pr. Tr. Capacity	M/s. Vertex Constructions, Hyderabad	89.24	-	Commissioned on 26-2-2004	-
18	Construction of 132 kV bay extensions at Alair & Mustyal	M/s. Bhavani Electricals, Hyderabad	13.46	-	Commissioned on 27-2-2004	-
19	Construction of 33Kv features at Tadikonda with 1x16 MVA Pr.Tr.capacity	M/s Bodapati Control Systems Ltd., Hyderabad.	56.21	09-12-2001	Commissioned on 27-2-2004	-
20	Construction of 132/33 kV SS at Dharmaram with 1X16 MVA Pr. Tr. Capacity	M/s. Nagaiah & Co. Hyderabad	88.42	27-04-03	Commissioned on 29-2-2004	-
21	Construction of 132/33 kV SS at Saggonda with 2X16 MVA Pr. Tr. Capacity	M/s. Sriman Constructions, Rajavolu	81.32	28-5-03	Commissioned 19-3-2004	-
22	Erection of 132/33 kV SS at Gudur 1 X 16 MVA	M/s. Hyderabad Power Installations Pvt. Ltd, Hyderabad	89.55	7-8-03	Commissioned on 22-3-2004	-
23	Construction of 132/33 kV SS at Halia with 2X16 MVA Pr. Tr. Capacity	M/s. Amrutha Constructions, Hyderabad	110.47	15-7-03	Commissioned on 25-3-2004	-
24	Construction of 132/33 kV SS at Shanigaram with 2X16 MVA Pr. Tr. Capacity	M/s. Balaji Construction Company , Hyderabad	92.36	22-5-2003	Commissioned on 31-3-2004	-
25	Construction of 132/33 kV SS at Maddur with 2 X 16 MVA Pr. Tr. Capacity	M/s. Hyderabad Power Installations Private Limited, Hyderabad	118.69	-	Commissioned on 31-3-2004	-
26	Construction of 132/33Kv SS at Shamshabad with 1x16 MVA Pr.Tr.capacity	M/s Annapurna Constructions and Transmissions, Hyd	112.99	01-10-2002	Commissioned on 31-3-2004	-
27	Construction of 220/132 kV Substation at VTPS	M/s. Bhavani Electricals, Hyderabad	42.82	Feb, 2003	Commissioned on 27-4-2004	-
28	Construction of 132/33 kV SS at Alampur 'X' Roads with 1X16 MVA Pr. Tr. Capacity	M/s. Bindu Constructions, Hyderabad	88.34	2-7-03	Commissioned on 17-5-2004	-
29	Construction of 132/33 kV SS at Kodad with 2X16 MVA Pr. Tr. Capacity & 132 kV bay extension at Chillakallu	M/s. Vertex Engineers, Hyderabad	123.34	17-04-03	Commissioned on 10-6-2004	-
30	Construction of 132/33 KV SS at Thungathurty with 2X16 MVA Pr. Tr. Capacity & 132 kV bay extension at Waddekothapally	M/s. MEC Engineering Co., Hyderabad	111.37	24-03-03	Commissioned on 19-6-2004	-
31	Construction of 132/33 KV SS at Asifnagar with 2X16 MVA Pr. Tr. Capacity	M/s. Amrutha Constructions, Hyderabad	63.42	03/2003	July, 2004	Ready for Commissioning
32	Construction of 132/33 kV SS at Chinnamarror with 1X16 MVA Pr. Tr. Capacity	M/s. Bhavani Electricals, Hyderabad	113.43	3-8-03	Sep, 2004	Control room works and Equipment erection under progress.
33	Construction of 132/33 kV SS at Pedavegi with 2X16 MVA Pr. Tr. Capacity	M/s. Sree Venkateswara fabricators, Hyderabad	97.63	1-7-2003	July, 2004	Control room works in progress. Foundations completed structure erection in progress. Compound wall works commenced

34	Construction of 132/33 kV SS at Adurpally with 1X16 MVA Pr. Tr. Capacity & 132 kV bay extension at Nellore 220 kV SS	M/s. Hanuman Engg (Hyd) co. Hyderabad	106.66	16-7-03	July, 2004	Compound wall & Control room works completed. PTR erection, cable laying & terminations in progress
35	Construction of 132/33 kV SS at Brahmadevam with 1X16 MVA Pr. Tr. Capacity & 132 kV bay extension at Nellore 220 kV SS	M/s. Heavy Engineering, Ongole	104.63	16-8-03	July, 2004	Equipment erection in progress.
36	Construction of 132/33 kV SS at Marikal 2X16 MVA Pr. Tr. Capacity & 132 kV bay extension at Bhoothpur	M/s. Laxmi Transmissions, Nizamabad	109.17	-	Aug, 2004	Equipment erection under progress.
37	Construction of 132/33 kV SS at Narsapur with 2 X 16 MVA Pr. Tr. Capacity	M/s. Bodapati Control Systems Limited, Hyderabad	105.79	-	Oct, 2004	Control room columns and slab laid. Structure erection under progress.
38	Construction of 132/33 kV SS at Habsipur with 2 X 16 MVA with Pr. Tr. Capacity	M/s. P.E.S. Engineers Private Limited, Hyderabad	113.01	-	Nov, 2004	Control room works and Structure foundations under progress.
39	Construction of 132/33 kV SS at Marriguda 2X16 MVA Pr. Tr. Capacity	M/s Annapurna Constructions and Transmissions, Hyd	105	-	Dec, 2004	Control room works completed. Structure foundations in progress.
40	Construction of 132/33 kV SS at Madugulapalli 2 X 16 MVA Pr. Tr. Capacity	M/s. Aditya Transmissions, Hyderabad	103	23-7-03	July, 2004	Control room works and structure and equipment erection in progress.
41	Erection of 132/33 kV SS at Parvathipuram and 132 bay at Bobbili 132 kV SS 1 X 16 MVA	M/s. Bhavani Electricals, Hyderabad	99.09	9-8-2003	Oct, 2004	Control room works and equipment erection under progress.
42	Erection of 132/33 kV SS at Chintalapudi and 132 kV bay at Kamavarapukota 132 kV SS ( 1 X 16 MVA + 1 X 31.5 MVA)	M/s. K.V. Sridhar, Nellore	97.00	-	July, 2004	Ready for commissioning
43	Erection of 132/33 kV SS at Nallajerla 1X31.5 + 1 X 16 MVA	M/s. Avinash Constructions, Secunderabad	87.00	-	Dec, 2004	Control room upto lintel level raised. All Foundation works except breakers completed.
44	Erection of 132/33 kV SS at Kambhampadu and 132 kV bay at Kondapally 220 kV SS. 1 X 16 MVA	M/s. ENEN Electrical Engineers (Pvt) Ltd. Ananthapur	111.95	30-8-2003	July, 2004	Ready for commissioning.