

# CHHATTISGARH STATE POWER TRANSMISSION COMPANY LTD.

(A Government of Chhattisgarh Undertaking),

OFFICE OF EXECUTIVE DIRECTOR (TRANSMISSION)

DANGANIYA – RAIPUR – 492013

Website : www.cseb.gov.in

TEL. NO. 0771-2574240/4239

FAX NO. 0771-2574243

No.02-04/Trans./TR-12-03/

No 0115

Raipur/ dtd.

To,

M/s Hythro Power Corporation Ltd.  
'TECPRO HOUSE',  
Plot No.78, Sector-34, National Highway - 86  
Gurgaon-122001 (Haryana).

Fax.0124-4880110  
Ph.0124-4814100

11 APR 2014

Sub:- Construction of 132 KV DCDS LILO of 132 KV (S.V.Power) Korba – Mopka line to proposed 132/33 KV S/S Koni, Distt. Bilaspur on turn key (19 Km) TR-12/03 – Termination of contract thereof.

- Ref:-
- 1) This office Order No.02-04/Trans./Supply/Ord/TR-12/03/3009-10 dtd.24.11.2012.
  - 2) This office Order No.02-04/Trans./Constn./Ord/TR-12/03/3011-12 dtd.24.11.2012
  - 3) Show cause notice vide this office letter No.02-04/Trans./TR-12-03/03896 dtd. 23.01.2014
  - 4) Final notice for termination of the contract vide this office letter No. 02-04/Trans./TR-12-03/4236 dtd.13.02.2014

Dear Sir,

- 1) The work for construction of 132 KV DCDS LILO of 132 KV (S.V.Power) Korba – Mopka line to proposed 132/33 KV S/S Koni, Distt. Bilaspur (approx. length 19km) was awarded to you on turn key basis vide referred orders.
- 2) In accordance to completion period stipulated in the contract the work was to be completed in 10 months excluding one month preparation time and 3 months rainy season i.e. by 23.01.2014.
- 3) The progress of the works was highly dismal and completely lagging behind the complete schedule. You had been repeatedly advised to expedite the work vide this office following letters :-

- (i) No. 02-04/Trans/TR-12-03/3881 dtd.16.01.2013,
- (ii) No. 02-04/Trans/TR-12/03/4173 dtd.02.02.2013,
- (iii) No. 02-04/Trans/TR-12/03/1054 dtd.14.06.2013,
- (iv) No. 02-04/Trans/TR-12-03/1176 dtd.24.06.2013,
- (v) No. 02-04/Trans/TR-12/03/1351 dtd.05.07.2013,
- (vi) No. 02-04/Trans/TR-12-03/2048 dtd.27.08.2013,
- (vii) No. 02-04/Trans/TR-12-03/2360 dtd.19.09.2013,
- (viii) No. 02-04/Trans/TR-12-03/2659 dtd.11.10.2013,
- (ix) No. 02-04/Trans/Hythro/Meeting/2866 dtd.31.10.2013,
- (x) No. 02-04/Trans/TR-12-03/03280 dtd. 04.12.2013

SUPERINTENDING ENGINEER  
P&MM  
Inward No. 23 APR 2014  
DE-1  
DE-3  
AE/T  
SB/P/MM

CHIEF ENGINEER (ELECT.)  
(L.M. Irrigation)  
Inward No. 549  
22 APR 2014  
SE/LIS  
SEP&MM  
CE/LM Irrigation  
Peshi  
22/4/14

In response to these letters every time assurance were given by you for completing the work at the earliest. In meetings held to review progress of work on 09.07.2013 and on 22.10.2013 commitment was made by you to speed up work, but you failed to meet your commitments and required pace of work never achieved.

- 4) Notice was served upon you vide this office letter No.3280 dtd.04.12.2013 giving a final opportunity to expedite the work, but you failed to improve the situation.

As a consequence, a show cause notice was served upon you vide this office letter mentioned under reference at Sr.No.3, as to why your contract should not be terminated and punitive action be taken against you within provisions contained in the tender clause No.2.06 i.e. 'Contractor's default liability'.

In reply to show cause notice it is replied by you vide your letter No.HPCL/CSPTCL/12-13/1706 dtd.30.01.2014 as under :-

"While we are putting our best efforts to supply the equipments and materials and making payment to Civil work team, we are facing difficulty in a very tight cash flow situation. In order to take up the work on priority basis, this is to request you to kindly consider making direct payment to the suppliers, as well as construction team as per our recommendation along with the invoice. Your letter to this effect will help to dispatch of the material and accelerate the execution of the line."

It is further proposed for making direct payment to suppliers, as well as construction team by CSPTCL. It is to intimate that neither any such provision exists in the contract agreement nor CSPTCL has conveyed approval for the same. This shows that you have not been able to comply with the terms and conditions of the contract agreement. The above proposal is totally alien to contract and thus not feasible for acceptance. There is consistent & persistent failure on your part to execute the contract as per terms and condition of its agreement.


- 5) In response to our final notice dtd. 13.02.2014 Mr. N. Acharya, G.M. (Transmission) of your Co. has personally visited and assured to make all out efforts and to complete the line by May 2014. Further vide letter dtd. 19.02.2014 it was committed to complete 1 foundation in Feb. and 17 foundations and 5 towers in March 14, whereas upto 12<sup>th</sup> March only 1 foundation was made & work is stopped thereafter. As such against the contract only five foundations have been done all together.

In view of your failure to keep your commitment, matter was referred to competent authority and following have been decided :-

- (I) To terminate the following contract awarded for construction of 132 KV DCDS LILO of 132 KV (S.V.Power) Korba – Mopka line to proposed 132/33 KV S/S Koni, Dist. Bilaspur (approx. length 19km) (TR-12/03) :-

- (a) Order No.02-04/Trans./Supply/Ord/TR-12/03/3009-10 dtd. 24.11.2012 for supply of materials for construction of 132 KV DCDS LILO of 132 KV Korba- Mopka line to proposed 132 KV S/S Koni.
- (b) Order No.02-04/Trans./Constn./Ord/TR-12/03/3011-12 dtd.24.11.2012 for the construction of 132. KV DCDS LILO of 132 KV Korba – Mopka line to proposed 132 KV S/S Koni.
- (II) To forfeit security of Rs.67,62,494/- deposited by you through BGs.
- (III) To debar you (M/s Hythro Power Corporation Ltd., Gurgaon) from participation in the tenders of CSPTCL for turnkey projects of EHV line and Sub-station for two years from the date of issue of this letter.
- (IV) To get the balance work of 132 KV DCDS LILO of 132 KV (S.V.Power) Korba – Mopka line to proposed 132/33 KV S/S Koni, Distt. Bilaspur (approx. 19km) through other agency at your risk and cost.

This letter is issued without any prejudice to the other rights of the CSPTCL in the matter.

  
11/04/14  
Executive Director (Transmission)  
CSPTCL: RAIPUR

CC to:-

- 1) The P.S. to Managing Director, CSPTCL, Raipur
- 2) The P.S. to Managing Director, CSPHCL, Raipur
- 3) The P.S. to Managing Director, CSPDCL, Raipur
- 4) ~~The P.S. to Managing Director, CSPGCL, Raipur~~
- 5) The P.S. to Managing Director, CSPTradCL, Raipur
- 6) The GM(Finance), CSPTCL, Raipur
- 7) The C.E. (EHT:C&M)/(C&P)/(T&C)/(LD)/(Civil-Trans.), CSPTCL, Raipur
- 8) The SE(EHT:C&M)/(T&C)/400KV Constn. Circle, CSPTCL, Raipur/Bhilai/Bilaspur
- 9) The EE(EHT:Constn.) CSPTCL, Bhilai/Bilaspur/Raipur/Korba
- 10) The Manager, RAO, CSPTCL, Raipur/Bilaspur
- 11) The Manager, RAO-HQ, CSPTCL, Raipur

1 1 APR 2014

Endst.No. No.02-04/Trans./TR-12-03/

Raipur/ dtd.

Copy of above is forwarded to the following State Electricity Boards/ Distribution, Transmission, Generation, Nigam and Company for the information please:-

1. The Secretary, Assam State Electricity Board, Bijlee Bhawan, Paltan Bazar, Gowahati (Assam).
2. The Chairman-cum-Managing Director, Andhra Pradesh Power Generation Corporation Ltd., Vidyut Soudha, Hyderabad – 500 082.
3. The Secretary, Bihar State Electricity Board, Vidyut Bhawan, Balley Road, Patna – 800 021.
4. The Secretary, Gujrat Urja Vikas Nigam, Sardar Patel Vidyut Bhawan, Race Course, Vadodara – 390 007.
5. The Secretary, Haryana Vidyut Prasaran Nigam Ltd., Shakti Bhawan, Sector-6, Panchkula (Haryana).
6. The Secretary, Himachal Pradesh Electricity Board, Vidyut Bhawan, Simla- 171 004.

17-1

7. The Secretary, Karnataka Power Transmission Corporation Ltd., Corporate Office, Kala Bhawan, Bangalore – 560 009.
8. The Executive Engineer (Store-X), C/o Technical Director (Store), Central Purchase Agency, Plot No. G-9, Prakashgad, Station Road, Maharashtra State Electricity Board, Bandra (East) Mumbai – 400 051.
9. The Secretary, Meghalaya State Electricity Board, Lum Jingshal, Round Road, Shillong – 793 001.
10. The Secretary, Kerala State Electricity Board, Vaidhyuti, Bhavana, Pattom, Thiruvananthapuram – 695 001.
11. The Secretary, Madhya Pradesh Electricity Board, Shakti Bhawan, Vidyut Nagar, Jabalpur – 482 008.
12. The Chairman & Managing Director (EZ), M.P. Poorva Kshetra Vidyut Vitran Co. Ltd., Jabalpur.
13. The Chairman & Managing Director (CZ), M.P. Madhya Kshetra Vidyut Vitran Co. Ltd., Jabalpur.
14. The Chairman & Managing Director, M.P. Power Transmission Co. Ltd., Jabalpur.
15. The Chairman & Managing Director, M.P. Power Generating Co. Ltd., Jabalpur.
16. The Secretary, Grid Corporation of Orissa Ltd., Janpath, Bhubneshwar – 751 022.
17. The Secretary, Rajasthan Rajya Vidyut Prasaran Nigam Ltd., Vidyut Bhawan, Jyoti Nagar, RC Cave Marg, Jaipur – 302 005.
18. The Secretary, Tamilnadu Electricity Board, 9<sup>th</sup> floor, NPKPR Maillgal, 800, Anna Salai, Chennai – 600 002.
19. The Chairman-cum-Managing Director, Uttar Pradesh Power Corporation, Shakti Bhawan, 14- Ashok Marg, Lucknow – 226 001.
20. The Secretary, West Bengal State Electricity Board, Vidyut Bhavan, 7<sup>th</sup> floor, Bidhennagar, Kolkata – 700 091.
21. The Chief Engineer (MM), Central Purchase Organization, Punjab State Electricity Board, The Mall, Patiala – 147 001.
22. The Executive Engineer/ Store Purchase Officer, KESA House, 14/17, Civil Lines, Kanpur Electricity Supply Co. Ltd., P.O. Box No. 141, Kanpur – 206 001.
23. The Chief Engineer MM, Vidyut Sadan, Dakshik Haryana Bijli Vitran Nigam Ltd., Hisar, 125 005.
24. The Purchase Officer, Material Department, Bijlee House, Shahpur, Ahmedabad Electricity Co. Ltd., Ahmedabad – 380 001.
25. The Chief Engineer (Transmission), Vidyut Soudha, Transmission Corporation of Andhra Pradesh Ltd., Hyderabad – 500 082.
26. The Chief Manager (S&P), Engg. Building, HEC Dhurwan, Jharkhand State Electricity Board, Ranchi- 834 004.
27. The Chief Manager (A&F), BSES Bhawan, Nehru Place, BSES Rajdhani Power Ltd., New Delhi – 110 009.
28. North Delhi Power Ltd., Grid Sub Station Building, Hudson Lines, Kings Way Camp, Delhi – 110 009
29. The Superintending Engineer (E), MIAO Electrical Circle, Department of Power, MIAO, Arunachal Pradesh.
30. The General Manager, P&MN, APNPDDI, H. No. 1-1-478 & 503, Opp. REC Petrol Pump, Chaitanyanpuri, Hanamkonda Warrangal – 506 004.
31. The Chief General Manager, P&MN & Operation. APCPDDI, H. No. 11-04-660 3<sup>rd</sup> floor, Singarani Bhawan, Adjacent to Hanuman Temple, Khairatabad, Hyderabad – 500 004.
32. The Chief General Manager, Operation & Material, APEPDCL, H.O.30-14-9, Near Sarswathi Park, Daba Gardens, Vishakhapatnam – 530 020.
33. All other SEBs and Power Utilities  
- for information and needful action.

*Prerna*  
11/04/14  
Executive Director (Transmission)  
CSPTCL: RAIPUR